BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Construction & repairs to Culverts in Dasarahalli ward No 15
2	Sanction Estimate Cost Rs.in Lakhs	15.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	1589027.00
4	Time Given to complete the tender work in Days From-To	27.09.2019 to 26.12.2019 90 Days
5	Progress achieved during the given tender period Rs.in Lakhs	1430124=00
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	158903=00
7	EOT Required to complete the balance work in Days, From-To	30 days.
	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	per day. Rs-159/— 30 days. 4767/—

To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER
Ward No 15

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner